



## Case Study

**Date of contract:** June 09

**Description of contract:** Locate and trace gas service along verge.

**Ground Conditions:** Soil / dry clay ground (no ground water present)

**Vac-Ex unit:** Dump-Ex

**Ground agitation method:** HP water (2800 psi)

**Vac-Ex operatives:** 2 no.

**Tipping arrangements:** Side cast onto verge / no water courses present.

**Size of excavation:** 150mm wide  
600mm – 900mm deep

**Length of excavation achieved:** 35m /8hr shift

**Photos:**



References on request.