

**Case Study – Refurbishment of Vactron 2**

**Date : April – May 2014**

**Plant No. VE 005**

**Reason for works:**

- **Ageing electrics**
- **Excessive rust patches**
- **Bring colour scheme in line with company brand**
- **Introduce new logo re-branding**
- **Too much ‘play’ in tipping bearings**
- **Preventative future maintenance**



**Works carried out:**

- **Full strip down of all components**
- **Shot blasting to metal components**
- **Power coating to all metal work**
- **Re-machine tipping mechanism**
- **New electrics and dashboard to bring in line with current standards**
- **New axels and wheels**
- **New anti-freeze system**
- **New pipe work**
- **New LED beacons, side lights and working lights**
- **New hydraulic spec. water pipe work feed system**
- **New & additional E-stops**
- **New HP water system**
- **New re-brand**
- **New H&S decals**



**New Photos , New Photos in front of building**